



**US Army Corps
of Engineers**
Huntington District

Notice to Navigation Interests

Notice No.: 03-70 Date: December 10, 2003

In Reply Refer to:

CELRH-OR-TD 502 Eighth Street, Huntington, WV 25701-2070 Telephone: 304-399-5684

MAINTENANCE SCHEDULE FOR 2004

HUNTINGTON DISTRICT

It is anticipated that major maintenance and repairs will be performed at the following locations during calendar year 2004. This notice may require periodic revision. It is given so that industrial waterway users may have a general knowledge of the lock outages and can plan their operations accordingly. Factors which may affect this schedule are the delivery of materials, repairs required but not anticipated, emergency repairs as a result of accidents, and funding.

All interested parties should review the maintenance schedule for impact. Additional notices furnishing specific information and operating requirements will be published approximately two weeks in advance of commencing the work items listed.

<u>PROJECT</u>	<u>REPAIRS</u>	<u>WEEKS</u>	<u>DATES</u> (2004)	<u>REMARKS</u>
Belleville	Repairs to Aux Lock Culvert Valves	***6***	1 Mar – 9 Apr	No Delays
Belleville	Main Lock Strut Arms/Pins	CONCURRENT		Minor Delays
Greenup	Modify Aux Lock Miter Gate Leaves for Lifting	***4***	12 Apr – 7 May	No Delays
Meldahl	Modify Aux Lock Miter Gate Leaves for Lifting	***4***	10 May – 4 Jun	No Delays
Meldahl	Main Lock Upper Gate Structural Repairs – Modify Gate for Lifting	***4***	7 Jun – 2 Jul	Main Lock Closec Self Help
London	Roller Gate Seal Mod	***3***	5 Jul – 23 Jul	No Delays
Racine	Aux Lock Upper Gate Repairs Modify Gate for Lifting	***6***	26 Jul – 10 Sep	No Delays
Belleville	Aux Lock Upper Gate Repairs	***7***	13 Sep – 29 Oct	No Delays


Modify Gate for Lifting

Racine	Dam Tainter Gates Side Seal Repairs	***8***	1 Nov – 10 Dec	No Delays
Racine	Middle Wall Fill Valve	CONCURRENT		No Delays

TENTATIVE MAINTENANCE SCHEDULE FOR 2005

HUNTINGTON DISTRICT

<u>PROJECT</u>	<u>REPAIRS</u>	<u>WEEKS</u>	<u>DATES (2005)</u>	<u>REMARKS</u>
R.C. Byrd	Repairs to Main Lock Culvert Valves	***8***	Feb/Mar/Apr	Minor Intermittent Delays
Greenup	Main Lock Middle Wall Empty Valve	***5***	Apr/May	Minor Intermittent Delays
R. C. Byrd	Aux Lock Dewater/Inspect	***2***	Jun	No Delays
Belleville	Main Lock Lower Gate Structural Repairs Modify Gate for Lifting	***6***	Jun/Jul	Main Lock Closed - Self Help
Willow Island	Aux Lock Upper Gate Repairs Modify Gate for Lifting	***6***	Aug/Sep	No Delays
Marmet	Roller Gate Seal Mod	***5***	Sep/Oct	No Delays
London	Roller Gate Seal Mod	***5***	Oct/Nov	No Delays
Racine	Dam Side Seals	***5***	Nov/Dec	No Delays



Arlie D. Bishop
Chief, Technical Support Branch