



**US Army Corps
of Engineers**
Huntington District

Notice to Navigation Interests

Date: 30 March 2004

Notice Number: 04-15

In Reply Refer to: CELRH-OR-TD 502 Eighth Street, Huntington, WV 25701-2070 Telephone: 304-399-5684

REVISION TO NOTICE TO NAVIGATION INTERESTS 03-70

MAINTENANCE SCHEDULE FOR 2004

HUNTINGTON DISTRICT

Reference Notice to Navigation Interests 03-70 dated 10 December 2003. Repairs to the two auxiliary chambers at the Winfield Locks have been added to the schedule. The main lock chamber is scheduled to remain open. The dates of this work will be from 5 July 2004 to 23 July 2004 and repairs will be concurrent with the work being scheduled for London Locks. No delays are expected.


For your convenience, the following is the original maintenance schedule.

<u>PROJECT</u>	<u>REPAIRS</u>	<u>WEEKS</u>	<u>DATES</u> (2004)	<u>REMARKS</u>
Belleville	Repairs to Aux Lock Culvert Valves	***6***	1 Mar – 9 Apr	No Delays
Belleville	Main Lock Strut Arms/Pins	CONCURRENT		Minor Delays
Greenup	Modify Aux Lock Miter Gate Leaves for Lifting	***4***	12 Apr – 7 May	No Delays
Meldahl	Modify Aux Lock Miter Gate Leaves for Lifting	***4***	10 May – 4 Jun	No Delays
Meldahl	Main Lock Upper Gate Structural Repairs – Modify Gate for Lifting	***4***	7 Jun – 2 Jul	Main Lock Closed - Self Help
London	Roller Gate Seal Mod	***3***	5 Jul – 23 Jul	No Delays
Racine	Aux Lock Upper Gate Repairs Modify Gate for Lifting	***6***	26 Jul – 10 Sep	No Delays
Belleville	Aux Lock Upper Gate Repairs Modify Gate for Lifting	***7***	13 Sep – 29 Oct	No Delays
Racine	Dam Tainter Gates Side Seal Repairs	***8***	1 Nov – 10 Dec	No Delays
Racine	Middle Wall Fill Valve	CONCURRENT		No Delays

TENTATIVE MAINTENANCE SCHEDULE FOR 2005

HUNTINGTON DISTRICT

<u>PROJECT</u>	<u>REPAIRS</u>	<u>WEEKS</u>	<u>DATES (2005)</u>	<u>REMARKS</u>
R.C. Byrd	Repairs to Main Lock Culvert Valves	***8***	Feb/Mar/Apr	Minor Intermittent Delays
Greenup	Main Lock Middle Wall Empty Valve	***5***	Apr/May	Minor Intermittent Delays
R. C. Byrd	Aux Lock Dewater/Inspect	***2***	Jun	No Delays
Belleville	Main Lock Lower Gate Structural Repairs Modify Gate for Lifting	***6***	Jun/Jul	Main Lock Closed - Self Help
Willow Island	Aux Lock Upper Gate Repairs Modify Gate for Lifting	***6***	Aug/Sep	No Delays
Marmet	Roller Gate Seal Mod	***5***	Sep/Oct	No Delays
London	Roller Gate Seal Mod	***5***	Oct/Nov	No Delays
Racine	Dam Side Seals	***5***	Nov/Dec	No Delays



ARLIE D. BISHOP
Chief, Technical Support Branch